

# ABERDEEN LIFTING SERVICES LTD

## CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307



|                 |                                                                                        |                         |                                                                                                                                                     |
|-----------------|----------------------------------------------------------------------------------------|-------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>CLIENT:</b>  | BLUE MANTA<br>6 KIRKTON AVENUE<br>PITMEDDEN RD IND EST<br>DYCE<br>ABERDEEN<br>AB21 0BF | <b>TEST HOUSE:</b>      | ABERDEEN LIFTING SERVICES LTD<br>HOWE MOSS CRESCENT<br>KIRKHILL INDUSTRIAL ESTATE, DYCE<br>ABERDEEN AB21 0GN<br>TEL: 01224 723333 FAX: 01224 723311 |
| <b>P.O. NO:</b> | 18275                                                                                  | <b>REQUISITION NO:</b>  |                                                                                                                                                     |
| <b>CERT NO:</b> | F4977-01                                                                               | <b>INSPECTION DATE:</b> | 09/09/2014                                                                                                                                          |

| SERIAL NO: | QTY | DESCRIPTION                                                                                                                                                                                                    | SWL/PAYLOAD | PROOF LOAD |
|------------|-----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|
| BM-SP-6525 | 1   | 65" SPOOLING UNIT TO DNV2.7-1 & BSEN12079<br>2.14M x 1.90M x 2.00M APPROX<br>ALL WELDED STEEL CONSTRUCTION<br>C/W 4 TOP MOUNTED LIFTING POINTS<br>TARE WT: 1600 KGS<br>GROSS WT: 10000 KGS<br><br>4 POINT TEST | 8400 KGS    | 25000 KGS  |

### M.P.I INSPECTION DETAILS

|                       |                      |                   |                    |                   |               |
|-----------------------|----------------------|-------------------|--------------------|-------------------|---------------|
| <b>PROCEDURE:</b>     | ALNDT.01A REV 03     | <b>EQUIPMENT:</b> | Y6 YOKE            | <b>METHOD:</b>    | WET CONTINOUS |
| <b>SPECIFICATION:</b> | ASTME1444/E1444 M-11 | <b>MEDIA:</b>     | NPT 16 WHITE PAINT | <b>INSPECTOR:</b> | D.CRAIG       |
| <b>MATERIAL:</b>      | WELDED CARBON STEEL  | <b>INDICATOR:</b> | BLACK INK          | <b>QUALS:</b>     | SNT 11        |

**RESULTS:** A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

**DECLARATION:** I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

|                  |                       |
|------------------|-----------------------|
|                  | <b>COMPLETED BY</b>   |
| <b>ENGINEER</b>  | D.CRAIG               |
| <b>SIGNATURE</b> | <i>PP. 4M e Craig</i> |
| <b>DATE</b>      | 09/09/2014            |

|                                            |
|--------------------------------------------|
| <b>NEXT INSPECTION DATE:</b><br>08/03/2015 |
| <b>DATE OF MANUFACTURE:</b><br>UNKNOWN     |