



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD HOWE MOSS CRESCENT KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GN TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	17560	REQUISITION NO:	
CERT NO:	F2732-01	INSPECTION DATE:	24/06/2014

SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-SP-3612	1	36" SPOOLING UNIT TO DNV2.7-1 & BSEN12079 1.50M x 1.20M x 1.44M APPROX ALL WELDED STEEL CONSTRUCTION C/W 4 TOP MOUNTED LIFTING POINTS TARE WT: 700 KGS GROSS WT: 2000 KGS 4 POINT TEST	1300 KGS	5000 KGS

M.P.I INSPECTION DETAILS

PROCEDURE:	ALNDT.01A REV 03	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	ASTME1444/E1444 M-11	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	G.HURN
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	G.HURN
SIGNATURE	<i>PP G.H. Hurn</i>
DATE	24/06/2014

NEXT INSPECTION DATE: 23/12/2014
DATE OF MANUFACTURE: UNKNOWN

