



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 7&8 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:		REQUISITION NO:	
CERT NO: B5354-01		INSPECTION DATE: 21/12/2009	


SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-B-1701	1	CARGO BASKET TO DNV2.7-1 & BSEN12079 5.36M x 1.34M x 1.14M ALL WELDED STEEL CONSTRUCTION 4 TOP RAIL MOUNTED LIFT POINTS TARE WT: 2000 KGS GROSS WT: 10000 KGS 4 POINT LIFT TEST	8000 KGS	25000 KGS

M.P.I INSPECTION DETAILS

PROCEDURE:	ALS MPI 01	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	BS EN 1290	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	B.SMART
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	B.SMART
SIGNATURE	
DATE	21/12/2009

NEXT INSPECTION DATE: 20/06/2009
DATE OF MANUFACTURE: DEC 2009



QF25



ABERDEEN LIFTING SERVICES LTD

MAGNETIC PARTICLE INSPECTION REPORT


CUSTOMER: BLUE MANTA	LOCATION: ALS YARD
P.O. No:	CERT No: B5354-05
JOB No:	DATE OF INSP: 21/12/2009

JOB DESCRIPTION:

100% MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON ALL PRE&POST LOAD TEST ON ALL LOAD BEARING WELDS AND 20% SECONDARY WELDS

ITEM: CARGO BASKET	
QUANTITY: 1	SURFACE: AS WELDED
SERIAL No: BM-B-1701	EQUIPMENT: Y6 YOKE
DRG No:	MEDIA: NPT 16 WHITE PAINT
MATERIAL: CARBON STEEL	INDICATOR: BLACK INK
PROCEDURE: ALS M.P.I. 01	METHOD: WET CONTINUOUS
SPECIFICATION: BS EN 1290	

RESULTS: NO CRACK OR CRACKLIKE INDICATIONS ARE NOTED AT TIME OF INSPECTION.

	COMPLETED BY
ENGINEER/TECHNICIAN	B.SMART
SIGNATURE	
DATE	21/12/2009



ABERDEEN LIFTING SERVICES LTD

E.C. DECLARATION OF CONFORMITY

CLIENT: BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE: ABERDEEN LIFTING SERVICES LTD UNITS 7&8 WOODLANDS ROAD KIRKHILL IND EST ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
---	--

DECLARATION No.	CUSTOMER ORDER No.		REQUISITION No.		DATE
B5354-09					22/12/2009
I.D. NUMBER	QTY	DESCRIPTION	WLL/ PAYLOAD	PROOF LOAD	
BM-B-1701/1	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 (2006) LEGS 2.00M x 26MM DIA IWRC FITTED TO HA32QA QUAD ASSY	10 TONNE 0-45 DEG	17.4 TONNE PER LEG	
01/2-5	4	SAFETY PIN BOW SHACKLES	8.5 TONNE	17 TONNE	

DECLARATION: I declare that the items described above comply with all the requirements of The Machinery Directive 98/37/EEC.

	COMPLETED BY:
ENGINEER.	D.BRUCE
SIGNATURE.	<i>PP. D. Bruce</i>
DATE.	22/12/2009

NEXT INSPECTION DATE: 21/06/2010
DATE OF MANUFACTURE: 22/12/2009