



UNIVERSAL INSPECTION (UK) LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

SI 2306 SI 2307

Client:	Blue Manta International Ltd 5 Kirkton Avenue Pitmedden Road Industrial Estate Dyce Aberdeen AB21 0BF	Test House:	Universal Inspection (UK) Ltd Greenwell Road East Tullos Aberdeen AB12 3AX Tel: 01224 894949 Fax: 01224 898844
P.O. No:	TO BE ADVISED	Requisition No:	123501
Cert No:	123501/58	Inspection Date:	16/08/2010

Serial no:	Qty	Description	SWL/Payload	Proof load
BM-C-1001	01	10' DRY GOODS CONTAINER TO BS EN 12079 2.97M x 2.44M x 2.59M WELDED STEEL CONSTRUCTION 4 TOP CORNER LIFTING POINTS TARE WEIGHT: 2460 KGS GROSS WEIGHT: 10300 KGS	7840 KGS	20600 KGS
BM-C-1001/1	01	FIVE LEG WIRE ROPE SLING ASSEMBLY TO DNV 2.7-1 4 LEGS 2.75M x 26mm DIA IWRC GALV CONNECTED VIA HA32QA QUAD ASSEMBLY 1 LEG 1.25M x 36mm DIA IWRC GALV TERM WITH HA32ML MASTERLINK	15.53 TONNE 0-90 DEG	N/A VISUAL ONLY
001/2-5	04	SAFETY PIN BOW SHACKLES PREVIOUS SLING INSPECTION: VISUAL 10/03/2010 CERT No: 122570/61 TESTED BY: U.I.L	8.5 TON	N/A VISUAL ONLY

M.P.I / D.P.I. Inspection Details

Procedure:	QP09:02	Equipment:	Y 6 YOKE	Method:	Continuous
Specification:	AWS D1:1	Media:	White Contrast	Inspector:	G. KINGHORN
Material:	Carbon Steel	Indicator:	Black Ink	Quals:	ASNT II

Results: 100% PRE AND POST LOAD TEST MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON THE LIFTING POINT WELDS OF THE ABOVE NOTED UNIT

NO EVIDENCE OF SURFACE DEFECTS WERE NOTED AT TIME OF INSPECTION.

Declaration: I hereby declare that the above information is correct and the equipment has been tested and thoroughly examined in accordance with the appropriate provisions and is free from defects affecting safety.

	COMPLETED BY	APPROVED BY	ACCEPTED BY
ENGINEER	G. KINGHORN	K. FORSYTH	
SIGNATURE			
DATE	16/08/2010	16/08/2010	