



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	12943	REQUISITION NO:	
CERT NO:	D7707-01	INSPECTION DATE:	05/02/2013


SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-FB-003	1	TOOL BOX TO BSEN12079 & DNV2.7-1 1.20M x 1.20M x 1.51M APPROX ALL WELDED STEEL CONSTRUCTION C/W 4 TOP MOUNTED LIFTING POINTS TARE WT: 600 KGS GROSS WT: 2000 KGS 4 POINT TEST	1400 KGS	5000 KGS

M.P.I INSPECTION DETAILS

PROCEDURE:	ALNDT.01A REV 03	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	ASTME1444/E1444 M-11	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	D.CRAIG
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	D.CRAIG
SIGNATURE	
DATE	05/02/2013

NEXT INSPECTION DATE: 04/08/2013
DATE OF MANUFACTURE: UNKNOWN



ABERDEEN LIFTING SERVICES LTD

MAGNETIC PARTICLE INSPECTION REPORT

CUSTOMER: BLUE MANTA	LOCATION: ALS YARD
P.O. No: 12943	CERT No: D7707-02
JOB No:	DATE OF INSP: 05/02/2013

JOB DESCRIPTION:

100% MAGNETIC PARTICLE INSPECTION CARRIED OUT PRE&POST LOAD TEST ON ALL LIFTING POINT WELDS

ITEM: TOOL BOX	
QUANTITY: 1	SURFACE: AS WELDED
SERIAL No: BM-FB-003	EQUIPMENT: Y6 YOKE
DRG. No: N/A	MEDIA: NPT 16 WHITE PAINT
MATERIAL: CARBON STEEL	INDICATOR: BLACK INK
PROCEDURE: WI ALNDT.01A REV03	METHOD: WET CONTINUOUS
SPECIFICATION: ASTM E1444/E1444M-11	QUALIFICATION: ASNT LEVEL II

RESULTS: NO CRACK OR CRACKLIKE INDICATIONS ARE NOTED AT TIME OF INSPECTION.

	COMPLETED BY
ENGINEER/TECHNICIAN	D. CRAIG
SIGNATURE	
DATE	05/02/2013



**ABERDEEN LIFTING SERVICES
LTD
CERTIFICATE OF TEST AND EXAMINATION**

Provision and use of Work Equipment Regulations- SI 2306
Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT: BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE: ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. No:	REQUISITION No:
CERT No: D7707-03	INSPECTION DATE: 05/02/2013

SERIAL No.	QTY	DESCRIPTION	SWL/ PAYLOAD	PROOF LOAD
BM-FB-003/1	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 LEGS 1.18M x 18MM DIA FC FITTED TO HA25QA QUAD ASSY	2 TONNE 0-45 DEG	7.6 TONNE PER LEG
03/2-5	4	SAFETY PIN BOW SHACKLES	4.75 TON	9.5 TON

Declaration: I hereby declare that the above information is correct and the equipment has been tested and thoroughly examined in accordance with the appropriate provisions and is free from defects affecting safety.

	COMPLETED BY:
ENGINEER.	R.O'HENLEY
SIGNATURE.	<i>PP R.O'Henley</i>
DATE.	05/02/2013

NEXT INSPECTION DATE: 04/08/2013
DATE OF MANUFACTURE: UNKNOWN