



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 7&8 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	3959	REQUISITION NO:	
CERT NO:	B4046-04	INSPECTION DATE:	07/09/2009

SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-PBF-010	1	CLAMP BOX FRAME 1.20M X 1.20M X 1.51M APPROX ALL WELDED STEEL CONSTRUCTION C/W FOUR TOP CORNER LIFTING POINTS TARE WEIGHT: 500 KGS GROSS WEIGHT: 2000 KGS 4 POINT LIFT TEST	1500 KGS	5000 KGS

M.P.I INSPECTION DETAILS

PROCEDURE:	ALS MPI 01	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	BS EN 1290	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	B. SMART
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	B. SMART
SIGNATURE	<i>PP. YH e P. Smith</i>
DATE	07/09/2009

NEXT INSPECTION DATE: 06/03/2010
DATE OF MANUFACTURE: SEPTEMBER 2009



ABERDEEN LIFTING SERVICES LTD

MAGNETIC PARTICLE INSPECTION REPORT


CUSTOMER: BLUE MANTA	LOCATION: ALS YARD
P.O. No: 3959	CERT No: B4046-11
JOB No:	DATE OF INSP: 07/09/2009

JOB DESCRIPTION:

100% MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT PRE & POST LOAD TEST ON ALL LOAD BEARING WELDS AND 20% SECONDARY WELDS

ITEM: CLAMP BOX FRAME	
QUANTITY: ONE	SURFACE: AS WELDED
SERIAL No: BM-PBF-010	EQUIPMENT: Y6 YOKE
DRG. No: N/A	MEDIA: NPT 16 WHITE PAINT
MATERIAL: CARBON STEEL	INDICATOR: BLACK INK
PROCEDURE: ALS M.P.I. 01	METHOD: WET CONTINUOUS
SPECIFICATION: BS EN 1290	

RESULTS: NO CRACK OR CRACKLIKE INDICATIONS ARE NOTED AT TIME OF INSPECTION.

	COMPLETED BY
ENGINEER/TECHNICIAN	B. SMART
SIGNATURE	
DATE	07/09/2009



ABERDEEN LIFTING SERVICES LTD

E.C. DECLARATION OF CONFORMITY

CLIENT: BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE: ABERDEEN LIFTING SERVICES LTD UNITS 7&8 WOODLANDS ROAD KIRKHILL IND EST ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
---	--

DECLARATION No.	CUSTOMER ORDER No.		REQUISITION No.	DATE
B4046-18	3959			09/09/2009
I.D. NUMBER	QTY	DESCRIPTION	WLL/ PAYLOAD	PROOF LOAD
BM-PBF-010/1	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 (2006) LEGS 1.20M x 18MM DIA 1WRC FITTED TO HA25QA QUAD ASSY	2 TONNE 0-45 DEG	8.2 TONNE PER LEG
10/2-5	4	SAFETY PIN BOW SHACKLES	4.75 TON	9.5 TON

DECLARATION: I declare that the items described above comply with all the requirements of The Machinery Directive 98/37/EEC.

	COMPLETED BY:
ENGINEER.	C.REID
SIGNATURE.	<i>PR 4H Reid</i>
DATE.	09/09/2009

NEXT INSPECTION DATE: 08/03/2010
DATE OF MANUFACTURE: 09/09/2009