

Global Lifting Services Ltd

CERTIFICATE OF TEST, EXAMINATION AND MPI

CLIENT :-

E&L SALES AND RENTALS LTD
UNIT 6
KIRKTON AVENUE
PITMEDDEN ROAD INDUSTRIAL EST.
DYCE
ABERDEEN, AB21 0DP

TEST HOUSE :-

Global Lifting Services Ltd
Silverburn Crescent
Bridge of Don
Aberdeen
AB23 8EW
Tel No: 01224 707585
Fax No: 01224 707646

CERTIFICATE No.	CUSTOMER ORDER No.		CUSTOMER REQUISITION No.	DATE OF EXAMINATION	
28553/ 0001	14633			16/12/05	
I.D. NUMBER	QTY	DESCRIPTION		SWL/Payload	PROOF LOAD
EL412	1	TOOL BOX TO DNV2.7-1 1.35M X 0.90M X 1.25M APPROX ALL WELDED STEEL CONSTRUCTION 4 TOP BEARER MOUNTED LIFTING POINTS TARE WT: 400 KGS GROSS WT: 1000 KGS DNV2.7-1 SECTION 3.7.1.2 4 POINT LIFT TEST TO 2.5 X MAX GROSS WT: 2500 KGS		600 KGS	AS BELOW

M.P.I. INSPECTION DETAILS

Standard :- BS EN ISO 9934:2001	Equipment Type :- Electro Magnet	Contrast Media :- NPT16 WHITE PAINT
Test Procedure No. :- QP9.5	Pole Spacing :- 100mm	Indicator :- BLACK INK
RESULTS :- A MAGNETIC PARTIAL INSPECTION WAS CARRIED OUT ON THE LIFTING POINT WELDS OF THE ABOVE EQUIPMENT. NO CRACKS OR CRACKLIKE INDICATIONS WERE NOTED AT THE TIME OF INSPECTION.		Inspector :- J. REID Qualification :- SNT L11

(a) The Lifting Operations and Lifting Equipment Regulations 1998 S.I. No. 2307

(b) The Supply of Machinery (Safety) Regulations 1992 S.I. No. 3073

(c) The Provision and Use of Work Equipment Regulations 1998 S.I. No. 2306

I hereby certify that the equipment described on this certificate has been tested visually examined and found to be free from flaws or other defects.

FORM QAF50B
REV 3

SIGNATURE :-
J. REID

22 December, 2005
COMPANY APPOINTED EXAMINER

Global Lifting Services Ltd

CERTIFICATE OF TEST and EXAMINATION

CLIENT :-

E&L SALES AND RENTALS LTD
UNIT 6
KIRKTON AVENUE
PITMEDDEN ROAD INDUSTRIAL EST.
DYCE
ABERDEEN, AB21 0DP

TEST HOUSE :-

Global Lifting Services Ltd
Silverburn Crescent
Bridge of Don
Aberdeen
AB23 8EW
Tel No: 01224 707585
Fax No: 01224 707646

CERTIFICATE No.	CUSTOMER ORDER No.	CUSTOMER REQUISITION No.	DATE OF TEST/ EXAMINATION	
28553/ 0005	14633		22/12/05	
I.D. NUMBER	QTY	DESCRIPTION	SWL/Payload	PROOF LOAD
EL412/1	1	FOUR LEG WIRE ROPE SLING TO DNV2.7-1 LEGS 1.2M X 13MM DIA IWRC GALV FITTED TO A347 22MM QUAD ASSEMBLY HARD EYES EACH END	1 TONNE 0-90 DEG SF 10 OFFSHORE	4.2 TONNE PER LEG
EL412/2-5	4	SAFETY PIN BOW SHACKLES	3.25 TONNE	6.5 TONNE

(a) The Lifting Operations and Lifting Equipment Regulations 1998 S.I. No. 2307

(b) The Supply of Machinery (Safety) Regulations 1992 S.I. No. 3073

(c) The Provision and Use of Work Equipment Regulations 1998 S.I. No. 2306

I hereby certify that the equipment described on this certificate has been tested, examined and found to be free from flaws or other defects.

FORM QAF50A
REV 2

SIGNATURE :-

K.BUCKTHORPE

22 December, 2005

COMPANY APPOINTED EXAMINER



GLOBAL LIFTING SERVICES Ltd

N.D.T. INSPECTION REPORT

CLIENT :-

E&L SALES AND RENTALS LTD
UNIT 6
KIRKTON AVENUE
PITMEDDEN ROAD INDUSTRIAL
DYCE

TEST HOUSE :-

GLOBAL LIFTING SERVICES LTD
SILVERBURN CRESCENT
BRIDGE OF DON
ABERDEEN AB23 8EW

Certificate No.	Customer Order No.	Requisition No.	Works No.
28553/0009	14633		28553
Date :- 15/12/05	Date of Examination :- 16/12/05	Location :- GLOBAL YARD	
Job Description 100% Pre and Post Load Test MPI was carried out on all Primary Structural Welds 20% MPI was randomly carried out on remaining Steelwork ID No: EL412			
Standard :- BSEN571-1	Surface Condition :- AS WELDED		
Test Procedure No. :- WI9.5.1	Material :- CARBON STEEL		
Equipment Type :- Y6YOKE	Contrast Media :- NPT 16 WHITE PAINT		
Pole Spacing :- 100mm	Indicator :- BLACK INK		
Results NO CRACKS OR CRACK-LIKE INDICATIONS WERE NOTED AT THE TIME OF INSPECTION			
Test Restrictions/Comments :- As Per Specification		Inspector :- J. REID	
		SNT LII	

SIGNATURE :- _____
COMPANY APPOINTED EXAMINER

QAF6
REV5