



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

SI 2306 SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN ROAD IND EST DYCE ABERDEEN	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 7&8 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	00194	REQUISITION NO:	
CERT NO:	A772-04	INSPECTION DATE:	07/12/2006


SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
EL-248	1	SPOOLING UNIT TO DNV2.7-1 & BSEN12079 1.35M x 1.2M x 1.42M ALL WELDED STEEL CONSTRUCTION 4 TOP CORNER LIFTING POINTS TARE WT: 300 KGS GROSS WT: 2300 KGS 4 POINT LIFT TEST	2000 KGS	5750 KGS

M.P.I INSPECTION DETAILS

PROCEDURE:	ALS MPI 01	EQUIPMENT:	PERMANENT MAGNET	METHOD:	WET CONTINUOUS
SPECIFICATION:	BS EN 1290	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	B. SMART
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	B. SMART
SIGNATURE	
DATE	07/12/2006

NEXT INSPECTION DATE:
06/12/2007

DATE OF MANUFACTURE:
DEC 2006





ABERDEEN LIFTING SERVICES LTD

MAGNETIC PARTICLE INSPECTION REPORT


CUSTOMER: BLUE MANTA	LOCATION: A.L.S. YARD
P.O. No:	CERT No: A722-08
JOB No:	DATE OF INSP: 07/12/2006

JOB DESCRIPTION:

100% PRE& POST LOAD TEST WAS CARRIED OUT ON ALL LOAD BEARING WLDS AND 20% SECONDARY WELDS

ITEM: SPOOLING UNIT	
QUANTITY: 1	SURFACE: AS WELDED
SERIAL No:EL-248	EQUIPMENT: Y6 YOKE
DRG. No:	MEDIA: NPT 16 WHITE PAINT
MATERIAL: CARBON STEEL	INDICATOR: BLACK INK
PROCEDURE: ALS M.P.I. 01	METHOD: WET CONTINUOUS
SPECIFICATION: BS EN 1290	

RESULTS: NO CRACK OR CRACKLIKE INDICATIONS ARE NOTED AT TIME OF INSPECTION.

	COMPLETED BY
ENGINEER/TECHNICIAN	B.SMART
SIGNATURE	
DATE	07/12/2006

