



UNIVERSAL INSPECTION (UK) LTD
CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT
SI 2306 SI 2307

Client:	Blue Manta International Ltd 5 Kirkton Avenue Pitmedden Road Industrial Estate Dyce Aberdeen AB21 0BF	Test House:	Universal Inspection (UK) Ltd Greenwell Road East Tullos Aberdeen AB12 3AX Tel: 01224 894949 Fax: 01224 898844
P.O. No:	20040	Requisition No:	132855
Cert No:	132855/18	Inspection Date:	02/03/2015

Serial no:	Qty	Description	SWL/Payload	Proof load
BM-SW-0428	01	UMBILICAL SHEAVE TO DNV RCLA 810mm x 95mm x 450mm WELDED AND BOLTED STEEL CONSTRUCTION c/w 1 No TOP CENTRAL LIFT POINT	4 TONNE HEAD FITTING 2 TONNE LINE PULL	8 TONNE
0428-1	01	¾" G402 REGULAR EYE/EYE SWIVEL	4 TONNE	8 TONNE
0428-S	01	LOAD PIN	4 TON	8 TON
TESTED AS ONE UNIT				

M.P.I / D.P.I. Inspection Details			
Procedure:	QP09:02	Equipment:	Y 6 YOKE
Specification:	AWS D1:1	Media:	White Contrast
Material:	Carbon Steel	Indicator:	Black Ink
		Method:	Continuous
		Inspector	I. McLEMAN
		Quals:	ASNT II

Results: 100% PRE AND POST LOAD TEST MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON THE LIFTING POINT WELDS OF THE ABOVE NOTED UNIT
NO EVIDENCE OF SURFACE DEFECTS WERE NOTED AT TIME OF INSPECTION.

Declaration: I hereby declare that the above information is correct and the equipment has been tested and thoroughly examined in accordance with the appropriate provisions and is free from defects affecting safety.

	COMPLETED BY	APPROVED BY	ACCEPTED BY
ENGINEER	I. McLEMAN	N. TRAVIS	
SIGNATURE			
DATE	02/03/2015	02/03/2015	





Serial no:	Qty	Description	SWL/WLL
43/1	01	SAFETY PIN BOW SHACKLE	2 TON

Unit:	VISUAL	Tested by:	U.I.L	Cert No.	132709/149	Date:	17/02/2015
Sling:	N/A	Tested by:	N/A	Cert No.	N/A	Date:	N/A

	COMPLETED BY	APPROVED BY	ACCEPTED BY
ENGINEER	I. McLEMAN	N. TRAVIS	
SIGNATURE			
DATE	04/03/2015	04/03/2015	