



UNIVERSAL INSPECTION (UK) LTD
Certificate of Visual Examination and Inspection Report SI 2306 SI 2307

Client:	Blue Manta International Ltd 5 Kirkton Avenue Pitmedden Road Industrial Estate Dyce Aberdeen AB21 0BF	Test House:	Universal Inspection (UK) Ltd Unit 6/7 Woodside Road Bridge of Don Aberdeen AB23 8EF Tel: 01224 894949
P.O. No:	32927	Requisition No:	140300
Cert No:	140300/107	Inspection Date:	14/11/2019

Serial no:	Qty	Description	SWL/WLL
BM-SW-0630	01	SHEAVE WHEEL TO RCLA & LRS CODE L.A.M.E. CH3 & DNV 2.22 WELDED STEEL CONSTRUCTION 1 No CENTRAL LIFTING POINT	3 TONNE LINE PULL 6 TONNE HEAD FITTING
30/A	01	CROSBY SAFETY PIN BOW SHACKLE	6.5 TONNE
30/B	01	CROSBY SAFETY PIN BOW SHACKLE	2 TONNE

Previous Test Details

Sheave:	VISUAL	Tested by:	U.I.L.	Cert No.	130128/115	Date:	24/09/2013
Shackle:	OVERLOAD	Tested by:	U.I.L.	Cert No.	140300/105	Date:	15/11/2019
Shackle:	OVERLOAD	Tested by:	U.I.L.	Cert No.	140300/101	Date:	15/11/2019

MPI/DPI Inspection Details

Procedure:	QP09:02	Equipment:	Y6 YOKE	Method:	Continuous
Specification:	AWS D1:1	Media:	White Paint	Inspector:	M. YOUNGSON
Material:	Carbon Steel	Indicator:	Black Ink	Quals:	ASNT II
Items Inspected:	Welded Pad Eyes	Quantity:	Four	Results:	Fit For Use

Declaration: I hereby declare that the above information is correct and the equipment has been thoroughly examined in accordance with the appropriate provisions and is free from defects affecting safety.

	COMPLETED BY	APPROVED BY	ACCEPTED BY
ENGINEER	M. YOUNGSON	N. TRAVIS	<i>J. Patterson</i>
SIGNATURE	<i>M. Youngson</i>	<i>N. Travis</i>	<i>J. Patterson</i>
DATE	14/11/2019	14/11/2019	22/11/2019

