



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	0000016029	REQUISITION NO:	
CERT NO:	E6998-01	INSPECTION DATE:	18/12/2013

SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-SB-104	1	SPREADER BEAM TO DNV2.22 FABRICATED FROM 40MM STEEL PLATE C/W 1 TOP MOUNTED LIFT POINTS C/W 3 BOTTOM HANG OFF POINTS C/W 3 SIDE MOUNTED PADEYES	24 TONNE	34.56 TONNE
S4/9	1	SAFETY PIN BOW SHACKLES	25 TON	50 TON
S4/6-8	3	SAFETY PIN BOW SHACKLES	12 TON	24 TON
S4/4-5	2	SAFETY PIN BOW SHACKLES	8.5 TON	17 TON
S4/1-3	3	SAFETY PIN BOW SHACKLES	2 TON	4 TON
S4/A-C	3	CROSBY SWIVEL	20.5 TONNE	41 TONNE

M.P.I INSPECTION DETAILS


PROCEDURE:	ALNDT.01A REV 03	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	ASTME1444/E1444 M-11	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	M.REID
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.


	COMPLETED BY
ENGINEER	M.REID
SIGNATURE	<i>PP. 4H Reid</i>
DATE	18/12/2013

NEXT INSPECTION DATE: 17/06/2014
DATE OF MANUFACTURE: DECEMBER 2013



WITNESSED

QF25



ABERDEEN LIFTING SERVICES LTD

MAGNETIC PARTICLE INSPECTION REPORT

CUSTOMER: BLUE MANTA	LOCATION: ALS YARD
P.O. No: 0000016029	CERT No: E6998-02
JOB No:	DATE OF INSP: 18/12/2013

JOB DESCRIPTION:

100% MAGNETIC PARTICLE INSPECTION CARRIED OUT ON ALL ACCESSIBLE WELDS

ITEM: SPREADER BEAM

QUANTITY: 1	SURFACE: AS WELDED
SERIAL No: BM-SB-304	EQUIPMENT: Y6 YOKE
DRG No: N/A	MEDIA: NPT 16 WHITE PAINT
MATERIAL: CARBON STEEL	INDICATOR: BLACK INK
PROCEDURE: WI ALNDT.01A REV03	METHOD: WET CONTINUOUS
SPECIFICATION: ASTM E1444/E1444M-11	

RESULTS: NO CRACK OR CRACKLIKE INDICATIONS ARE NOTED AT TIME OF INSPECTION.

	COMPLETED BY
ENGINEER/TECHNICIAN	M.REID
SIGNATURE	<i>M. Reid</i>
DATE	18/12/2013

