

**SURETANK**

Engineering a better, safer future

**SURETANK (THAILAND) COMPANY LIMITED**

24/15 Moo 6 Samnakthon, Ban Chang

Rayong 21130 THAILAND

Tel. +66 (0) 33 658-210 Fax +66 (0) 33 658-209

Website: [www.suretank.co.th](http://www.suretank.co.th)**Proof Load Test Inspection Report**

CLIENT : SURETANK EXPORT LTD.

DATE : 14-Oct-14

PO No. : CN1549

CONTAINER TYPE : CARGO BASKET 14.3m x 1.2 x 0.9

TAC No. : S-6249

PRODUCT No. : BM-B-4634

EQUIPMENT (S) TESTED / INSPECTED ARE SHOWN IN PICTURE BELOW

- 2 POINT REQUIRED TEST LOAD =  $R \times 1.5$  $14,300 \times 1.5 = 21,450$  Kgs.- 4 POINT REQUIRED TEST LOAD =  $R \times 2.5$  $14,300 \times 2.5 = 35,750$  Kgs.

- DIMENSIONS : (LxWxH) =

 $14,300 \times 1,200 \times 1,305$  mm.- LOAD CELL SERIAL No. 7897

- ASSEMBLY DRAWING : ST15/CB-ST-14-03

- LOAD TEST ACCORDING TO DNV.STANDARD FOR CERTIFICATION No. 2.7-1 OFFSHORE CONTAINER

☐ 2 points

THE ACTUAL LIFT FORCE ON CRANE : - Kgs.

☒ 4 points

THE ACTUAL LIFT FORCE ON CRANE : 36,130.00 Kgs.

**ATTACHEMENTS :**

1. TEST CERTIFICATE No.0307/10150 ( LOAD CELL No. 7897 )

2. MAGNETIC PARTICLE EXAMINATION REPORTS ( AFTER LOAD TEST ) AND MT OPERATOR QUALIFICATION.

**NOTE :**

1. WEIGHT FOR CERTIFICATION PURPOSES ARE AS FOLLOWS :

T = 4,030 Kgs. P = 10,270 Kgs. R = 14,300 Kgs.

2. AFTER THE TEST , THE CONTAINER WAS SUBMITTED FOR MPI.

**RESULT :**☒ ACCEPTABLE☐ UNACCEPTABLE

|          |                      | NAME            | SIGNATURE | DATE      |
|----------|----------------------|-----------------|-----------|-----------|
| SURETANK | TESTED / INSPECTED   | MR. WATCHARA O. |           | 14-Oct-14 |
|          | REVIEWED             | MR. WANTANA M.  |           |           |
| D.N.V    | WITNESSED / REVIEWED | MR.MORAKOT P.   |           |           |