

**SURETANK**

Engineering a better, safer future

SURETANK (THAILAND) COMPANY LIMITED

24/15 Moo 6 Samnakthon, Ban Chang

Rayong 21130 THAILAND

Tel. +66 (0) 33 658-210 Fax +66 (0) 33 658-209

Website: www.suretank.co.th**Proof Load Test Inspection Report**

CLIENT : SURETANK EXPORT LTD. DATE : 22-Oct-14

PO No. : CN1554

CONTAINER TYPE : 4.5m HALF HEIGHT WITH 1 REMOVABLE SIDE

TAC No. : S-6968

PRODUCT No. : BM-HH-1514

EQUIPMENT (S) TESTED / INSPECTED ARE SHOWN IN PICTURE BELOW- 2 POINT REQUIRED TEST LOAD = $R \times 1.5$

$$13,275 \times 1.5 = 19,913 \text{ Kgs.}$$

- 4 POINT REQUIRED TEST LOAD = $R \times 2.5$

$$13,275 \times 2.5 = 33,188 \text{ Kgs.}$$

- DIMENSIONS : (LxWxH) =

$$4,572 \times 2,438 \times 1,453 \text{ mm.}$$

- LOAD CELL SERIAL No. **7897**

- ASSEMBLY DRAWING : ST15/HH-ST-4-01

- LOAD TEST ACCORDING TO DNV.STANDARD FOR CERTIFICATION No. 2.7-1 OFFSHORE CONTAINER

☐ 2 points THE ACTUAL LIFT FORCE ON CRANE : - Kgs.

☒ 4 points THE ACTUAL LIFT FORCE ON CRANE : **33,800.00 Kgs.**
ATTACHEMENTS :

1. TEST CERTIFICATE No.0307/10150 (LOAD CELL No. 7897)
2. MAGNETIC PARTICLE EXAMINATION REPORTS (AFTER LOAD TEST) AND MT OPERATOR QUALIFICATION.

NOTE :

1. WEIGHT FOR CERTIFICATION PURPOSES ARE AS FOLLOWS :

T = **2,865 Kgs.** P = **10,410 Kgs.** R = **13,275 Kgs.**

2. AFTER THE TEST , THE CONTAINER WAS SUBMITTED FOR MPI.

RESULT :☒ ACCEPTABLE☐ UNACCEPTABLE

		NAME	SIGNATURE	DATE
SURETANK	TESTED / INSPECTED	MR. SOMSAK R.		22-Oct-14
	REVIEWED	MR. WANTANA M.		22-Oct-14
D.N.V	WITNESSED / REVIEWED	MR.MORAKOT P.		22-Oct-14