

CERTIFICATE OF VISUAL EXAMINATION OF LIFTED EQUIPMENT

Certificate No.:	V25714	Date of Inspection:	21/1/2025
Job No:	NA	Name of Inspector:	Tyler hayman
Client:	OEG OFFSHORE	Location of Inspection:	FORRESTDAL - CCU's Allen Rd

OWNERS' ID #	DESCRIPTION OF ITEM	NUMBER OF ITEMS	TEST / INSPECTION SPECIFICATION	RESULT	W.L.L.	Previous Inspections
BM-TB-533	5'offshore toolbox DIMENSIONS: 1600 mm (L) x 1120 mm (W) x 560 mm (H) TARE: 500 kg PAYLOAD/NETT: 1000 kg MGW: 1500 kg CERTIFICATE OF CONFORMITY #: ABN1204953/1 PROOF LOAD #: ABN1204953/1 DATE: 2/3/2013 MANUFACTURER: Blue manta international	1	EN/ISO 10855-3 DNVGL-ST-E271 (DNV 2.7-1)	PASSED	1500 kg	NDT TEST CERT: VER-022-114.13N NDT DATE: 13/6/2022 CVI TEST CERT: 417681.0125 DATE: 15/1/2024 CVI
COMMENTS:						

THIS INSPECTION SERVICE HAS BEEN ACCREDITED FOR COMPLIANCE WITH ISO/IEC 17020.
THIS DOCUMENT SHALL NOT BE REPRODUCED, EXCEPT IN FULL.



NATA ACCREDITATION NUMBER: 19716

I HEREBY CERTIFY THAT THE ABOVE ITEMS WERE THOROUGHLY EXAMINED AND FOUND TO BE SUITABLE FOR ITS INTENDED USE AT THE TIME OF INSPECTION AND INSPECTON PLATE STAMPED:
INSPECTION DATE: 21/1/2025

NAME OF APPROVED SIGNATORY: TYLER HAYMAN

SIGNED:  ISSUE DATE: 21/1/2025

**CERTIFICATE OF VISUAL EXAMINATION
OF WIRE ROPE**

Certificate No.:	V25714-1	Date of Inspection:	21/1/2025
Job No:	NA	Name of Inspector:	TYLER HAYMAN
Client:	OEG OFFSHORE	Location of Inspection:	FORRESTDALE - CCU's Allen Rd

OWNERS' ID #	DESCRIPTION OF ITEM	NUMBER OF ITEMS	TEST / INSPECTION SPECIFICATION	RESULT	W.L.L.	Previous Inspections
BM-TB-533/1	4 leg wire rope MANUFACTURER: Aberdeen lifting services PROOF LOAD CERTIFICATE: PDV0748 DATE: 9/11/2016 NUMBER OF LEGS: 4 GRADE OF CONSTRUCTION: 1960 LEG LENGTH: 1300 mm SHACKLE SIZE: 4.75 T DIAMETER: 18 mm SHACKLE ID: 33/2-5 MASTERLINK/HEADRING: HA25Qa	1	DNVGL-ST-E271 (DNV 2.7-1)	PASSED	1.5T @ 0-45°	NDT TEST CERT: VER-22-114.14N NDT DATE: 13/6/2022 CVI TEST CERT: 417681.0126 CVI DATE: 15/1/2024
COMMENTS:						

THIS INSPECTION SERVICE HAS BEEN ACCREDITED FOR COMPLIANCE WITH ISO/IEC 17020.
THIS DOCUMENT SHALL NOT BE REPRODUCED, EXCEPT IN FULL.



NATA ACCREDITATION NUMBER: 19716

I HEREBY CERTIFY THAT THE ABOVE ITEMS WERE THOROUGHLY EXAMINED AND
FOUND TO BE SUITABLE FOR ITS INTENDED USE AT THE TIME OF INSPECTION AND
SLING TAG STAMPED:
INSPECTION DATE: 21/1/2025

NAME OF APPROVED SIGNATORY: TYLER HAYMAN

SIGNED: 

ISSUE DATE: 21/1/2025



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	I3214	REQUISITION NO:	
CERT NO:	D8337-01	INSPECTION DATE:	02/03/2013

SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-TB-533	1	GRAPPLE BOX TO BSEN12079 & DNV2.7-1 1600MM X 1130MM X 580MM APPROX ALL WELDED STEEL CONSTRUCTION C/W 4 TOP MOUNTED LIFTING POINTS TARE WT: 500 KGS GROSS WT: 1500 KGS	1000 KGS	3750 KGS
BM-TB-533/1	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 (2006) LEGS 1.30M x 18MM DIA FC FITTED TO CROSBY 25MM QUAD ASSY TENSILE GRADE: 1960N/mm ²	WLL 1.5 TONNE 0-45°	7.6 TONNE PER LEG
33/2-5	4	SAFETY PIN BOW SHACKLES	4.75 TON	9.5 TON

M.P.I INSPECTION DETAILS

PROCEDURE:	ALNDT.01A REV 03	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	ASTME1444/E1444 M-11	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	D. CRAIG
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	D. CRAIG
SIGNATURE	<i>PP 4H Craig</i>
DATE	02/03/2013

NEXT INSPECTION DATE: 01/09/2013
DATE OF MANUFACTURE: FEB 2013

Report

Eddy Current Inspection

Report Details

Job No.:	VER-022-114	Report No:	114.13N
Client:	Blue Manta	Client Project / Job No.:	n/a
Facility / Site Location:	Blue Manta Yard	Contact Name:	Katie
WO Number:	n/a	Revision No:	0
Inspector Name	Qualification	Signature	Date of Test
DANIEL LINTHORNE	PCN # 330402 Level II		13/06/2022
Reviewer/Verifier (if applicable)	Qualification	Signature	Issue Date
			13/06/2022

Description of Work / Component

TOOL BOX

UNIT ID:	BM-TB-533		
----------	-----------	--	--

Inspection Information

Test Procedure	VER-TWI-006	Standard / Specification	ISO 17643/DNVGL-CG-0050
Object Temperature	N/A	Acceptance Spec.	DNVGL-CG-0051 sections 8 & 9
Surface Condition	As Cleaned		Record all indication
Surface Preparation	Hand cleaned	Material Type	Carbon Steel
Coating Thickness	0.5 mm - 1.0 mm	Material Dimensions	N/A
Material Thickness	5 mm - 40 mm		
Joint Geometry	Various	Welding Process	Unknown
Test Restrictions	NIL	Heat Treatment	N/A

Inspection Equipment

Make & Model	OLYMPUS Nortec 500			Unit Serial No.	140044611
Calibration Date (Due)	08/02/2023			Reference Block & S/N	30913
Probe Type	Serial No.	Frequency	Gain (dB)	Phase Angle	Sensitivity
Absolute	S09361	10 kHz	56.9 dB	302	80% FSH on bare metal
Differential	S09376	100 kHz	75.5 dB	309	2 x Shim, 1 mm Slot @ 80% FSH

Area Examined

100% inspection of welds on lifting padeyes including HAZ areas on unit

Test Results

NO SURFACE INDICATIONS FOUND AT TIME OF INSPECTION
- PASS-

Report

Eddy Current Inspection

Report Details

Job No.:	VER-22-114	Report No:	114.14N
Client:	Blue Manta	Client Project / Job No.:	n/a
Facility / Site Location:	Blue Manta Yard	Contact Name:	Katie Wiese
WO Number:	n/a	Revision No:	1
Inspector Name	Qualification	Signature	Date of Test
DANIEL LINTHORNE	PCN # 330402 Level II		13/06/2022
Reviewer/Verifier (if applicable)	Qualification	Signature	Issue Date
			13/06/2022

Description of Work / Component

4 LEG SLING ASSEMBLY

Sling ID:	BM-TB-533/1				
-----------	-------------	--	--	--	--

Inspection Information					
Test Procedure	VER-TWI-006			Standard / Specification	ISO 17643/DNVGL-CG-0050
Object Temperature	N/A			Acceptance Spec.	Record all surface indications
Surface Condition	As Cleaned			Material Type	Carbon Steel
Surface Preparation	Hand cleaned			Material Dimensions	N/A
Coating Thickness	0.5 mm - 1.0 mm			Welding Process	Unknown
Material Thickness	5 mm - 40 mm			Heat Treatment	N/A
Joint Geometry	Various				
Test Restrictions	NIL				

Inspection Equipment					
Make & Model	OLYMPUS Nortec 500			Unit Serial No.	140044611
Calibration Date (Due)	08/02/2023			Reference Block & S/N	30913
Probe Type	Serial No.	Frequency	Gain (dB)	Phase Angle	Sensitivity
Absolute	S09361	10 kHz	56.9 dB	302	80% FSH on bare metal
Differential	S09376	100 kHz	75.5 dB	309	2 x Shim, 1 mm Slot @ 80% FSH

Area Examined					
100% inspection heading and dropper assembly					

Test Results					
NO SURFACE INDICATIONS FOUND AT TIME OF INSPECTION - PASS-					



ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:	I3214	REQUISITION NO:	
CERT NO:	D8337-01	INSPECTION DATE:	02/03/2013

SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-TB-533	1	GRAPPLE BOX TO BSEN12079 & DNV2.7-1 1600MM X 1130MM X 580MM APPROX ALL WELDED STEEL CONSTRUCTION C/W 4 TOP MOUNTED LIFTING POINTS TARE WT: 500 KGS GROSS WT: 1500 KGS	1000 KGS	3750 KGS
BM-TB-533/1	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 (2006) LEGS 1.30M x 18MM DIA FC FITTED TO CROSBY 25MM QUAD ASSY TENSILE GRADE: 1960N/mm ²	WLL 1.5 TONNE 0-45°	7.6 TONNE PER LEG
33/2-5	4	SAFETY PIN BOW SHACKLES	4.75 TON	9.5 TON

M.P.I INSPECTION DETAILS

PROCEDURE:	ALNDT.01A REV 03	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	ASTME1444/E1444 M-11	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	D. CRAIG
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11

RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	D. CRAIG
SIGNATURE	<i>PP 4/1/13</i>
DATE	02/03/2013

NEXT INSPECTION DATE: 01/09/2013
DATE OF MANUFACTURE: FEB 2013



Offshore Container Certificate

Name of Manufacturer:
Blue Manta International Limited

Address:
**Blue Manta International Limited 5 Kirkton Avenue Pitmedden
Road Industrial Estate Aberdeen AB21 0BF**

This is to certify that the under noted Offshore Container, which was manufactured and tested in accordance with the requirements of Lloyd's Register Group Container Certification Scheme, has been inspected and found to be in accordance with the approved drawings and the prototype container identified as follows:

Offshore Container Type Description:

Small Grapple Box

Max. Gross Mass (Rating):

1500 KG

Tare Mass:

500 KG

Payload:

1000 KG

External Dimensions (LxWxH):

1.60m x 1.12m x 0.56m

Design Temperature:

-20 C

Lloyd's Register Group Type Approval No.:

GB-LR 62028 09/10

Assembly Drawing No.:

BMD 521 - Rev.1

Purchaser:

Blue Manta Oilfield Products and Services

Container Model No.:

Small Grapple Box

Manufacturer's Serial No.:

BM-TB-533

Date of Manufacture:

01 March 2013

Specification of lifting set. This certificate is only valid when the container is fitted with approved lifting set.

Min. shackle bolt diameter:

22mm

Max. angle of legs (from vertical):

45

Min. safety factor (against breaking):

Chain, shackles, rings, links

N/A

Wire ropes

N/A

Proof testing:

This offshore container, or another offshore container from the same fabrication series, has been subjected to the following proof test:

Manufacturer's Serial No. of container tested:

BM-TB-533

Total test load (2.5R):

3750 KG

Test date:

02 March 2013

The container also complies with the following requirements and regulations:

EN 12079 (2006) - Offshore Containers and Associated Lifting Sets DNV 2.7-1 (2006) - Offshore Containers Lloyd's Register Container Certification Scheme (LRCCS)

Remarks:

Details of lifting set not supplied, therefore, excluded from Design Appraisal Document

Prototype testing:

4 point @ 2.5xR = 3750 KG, 2 point @ 1.5xR = 2250 KG, Vertical Impact Test @ Max. Gross (R) = 1500KG, Forklift Test @ 2400 KG on Container No. BM-TB-507 (29 October 2010).

Issued at **Aberdeen**

on **01 May 2013**

Alasdair Sorley
Surveyor to Lloyd's Register EMEA

A subsidiary of Lloyd's Register Group Limited