

ABERDEEN LIFTING SERVICES LTD

CERTIFICATE OF TEST, EXAMINATION AND INSPECTION REPORT

Provision and use of Work Equipment Regulations-SI 2306

Lifting Operations and Lifting Equipment Regulations- SI 2307

CLIENT:	BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE:	ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL INDUSTRIAL ESTATE, DYCE ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
P.O. NO:		REQUISITION NO:	
CERT NO:	D9598-01	INSPECTION DATE:	20/04/2013

SERIAL NO:	QTY	DESCRIPTION	SWL/PAYLOAD	PROOF LOAD
BM-SP-8501	1	85" SPOOLING UNIT TO DNV2.7-1 & BSEN12079 2.80M x 2.35M x 2.24M APPROX ALL WELDED STEEL CONSTRUCTION C/W 4 TOP MOUNTED LIFTING POINTS TARE WT: 2500 KGS GROSS WT: 12500 KGS 4 POINT TEST	1000 KGS	31250 KGS
BM-SP-8501	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 (2006) LEGS 3.20M x 26MM DIA IWRC FITTED TO CROSBY 36MM QUAD ASSY TENSILE GRADE: 1960N/mm ²	WLL 12.5 TONNE 0-45 DEG	17.4 TONNE PER LEG
01/2-5	4	SAFETY PIN BOW SHACKLES	8.5 TON	17 TON

M.P.I INSPECTION DETAILS

PROCEDURE:	ALNDT.01A REV 03	EQUIPMENT:	Y6 YOKE	METHOD:	WET CONTINUOUS
SPECIFICATION:	ASTME1444/E1444 M-11	MEDIA:	NPT 16 WHITE PAINT	INSPECTOR:	D. CRAIG
MATERIAL:	WELDED CARBON STEEL	INDICATOR:	BLACK INK	QUALS:	SNT 11


RESULTS: A MAGNETIC PARTICLE INSPECTION WAS CARRIED OUT ON LIFTING POINT WELDMENTS. ON THE EQUIPMENT NO CRACK OR CRACKLIKE INDICATIONS WERE NOTED AT TIME OF INSPECTION.

DECLARATION: I HEREBY DECLARE THAT THE ABOVE INFORMATION IS CORRECT AND THE EQUIPMENT HAS BEEN TESTED AND THOROUGHLY EXAMINED IN ACCORDANCE WITH THE APPROPRIATE PROVISIONS AND IS FREE FROM DEFECTS AFFECTING SAFETY.

	COMPLETED BY
ENGINEER	D. CRAIG
SIGNATURE	
DATE	20/04/2013

NEXT INSPECTION DATE: 19/10/2013
DATE OF MANUFACTURE: APRIL 2013





ABERDEEN LIFTING SERVICES LTD

MAGNETIC PARTICLE INSPECTION REPORT


CUSTOMER: BLUE MANTA	LOCATION: ALS YARD
P.O. No:	CERT No: D9598-02
JOB No:	DATE OF INSP: 20/04/2013

JOB DESCRIPTION:

100% MAGNETIC PARTICLE INSPECTION CARRIED OUT PRE&POST LOAD TEST ON ALL LOAD BEARING WELDS & 20% SECONDARY WELDS

ITEM: 85" SPOOLING UNIT	
QUANTITY: 1	SURFACE: AS WELDED
SERIAL No: BM-SP-8501	EQUIPMENT: Y6 YOKE
DRG No: N/A	MEDIA: NPT 16 WHITE PAINT
MATERIAL: CARBON STEEL	INDICATOR: BLACK INK
PROCEDURE: WI ALNDT.01A REV03	METHOD: WET CONTINUOUS
SPECIFICATION: ASTM E1444/E1444M-11	QUALIFICATION: ASNT LEVEL II

RESULTS: NO CRACK OR CRACKLIKE INDICATIONS ARE NOTED AT TIME OF INSPECTION.

	COMPLETED BY
ENGINEER/TECHNICIAN	D.CRAIG
SIGNATURE	
DATE	20/04/2013




ABERDEEN LIFTING SERVICES LTD

E.C. DECLARATION OF CONFORMITY

CLIENT: BLUE MANTA 6 KIRKTON AVENUE PITMEDDEN RD IND EST DYCE ABERDEEN AB21 0BF	TEST HOUSE: ABERDEEN LIFTING SERVICES LTD UNITS 2,3&4 WOODLANDS ROAD KIRKHILL IND EST ABERDEEN AB21 0GX TEL: 01224 723333 FAX: 01224 723311
---	--

DECLARATION No.	CUSTOMER ORDER No.		REQUISITION No.		DATE
D9598-03					23/04/2013
I.D. NUMBER	QTY	DESCRIPTION	WLL/ PAYLOAD	PROOF LOAD	
BM-SP-8501	1	4 LEG WIRE ROPE SLING TO DNV2.7-1 (2006) LEGS 3.20M x 26MM DIA IWRC FITTED TO CROSBY 36MM QUAD ASSY TENSILE GRADE: 1960N/mm ²	12.5 TONNE 0-45 DEG	17.4 TONNE PER LEG	
01/2-5	4	SAFETY PIN BOW SHACKLES	8.5 TON	17 TON	

DECLARATION: I declare that the items described above comply with all the requirements of The Machinery Directive 2006/42/EC 1ST Edition 2009.

	COMPLETED BY:
ENGINEER.	M.CRAIG
SIGNATURE.	
DATE.	23/04/2013

NEXT INSPECTION DATE: 22/10/2013
DATE OF MANUFACTURE: 23/04/2013